

# Minutes of the 8<sup>th</sup> CCI-PMG Meeting Chaired by Chief Secretary, Government of Uttarakhand

(Dehradun, 01-12-2015)

The 8<sup>th</sup> CCI-PMG Meeting was held under the chairmanship of Chief Secretary, Government of Uttarakhand on December 01, 2015 in Dehradun. Names of the officers who attended the meeting are as per Annexure.

Project wise major points discussed in the meeting and the decisions/ directions of the Group are as follows:

## **1- Vishnugad Pipalkoti Hydro Electric Project (444 MW)**

Project authorities present in the meeting told that the agitation of people has tapered and the situation is under control. The construction works are smoothly going on.

## **2- Tehri Pumped Storage Plant (1000 MW)**

No issue was reported regarding rehabilitation. As far the issue of Asena quarry is concerned the District Magistrate, Tehri assured to release approval order by December 3, 2015. Regarding Chopra dumping station the case is pending in Regional Office of MoEF, GoI. Joint Secretary, Cabinet Secretariat, Government of India will pursue it at his level.

## **3- Lakhwar 300 MW HEP (Rs.3966.5 Crores)**

As desired by MOWR the proposal for investment clearance has been sent to them and the Investment clearance of the project is pending in Ministry of Water Resources, Government of India. The Chief Secretary has specifically desired that as all required action have earlier been completed by Planning Commission hence they should not be repeated and further delay should be avoided. It was decided that the Cabinet Secretariat would pursue the matter in Government of India.

## **4- Asiganga SHP II (4.5 MW) and Kaldigad SHP (9.0 MW)**

As per existing norms of notification regarding Bhagirathi Eco Sensitive Zone the projects up to 2 MW are allowed. Government of Uttarakhand



is continuously requesting for amending the notification for allowing SHPs up to 25 MW in Bhagirathi Eco Sensitive Zone. The Matter is still pending in MoEF. Online submission of projects will be done only after amendments. Joint Secretary, Cabinet Secretariat will take it up at his level with MoEF.

#### **5- NH-58 Muzaffarnagar- Haridwar section**

It was informed by the NHAI authorities present in the meeting that regarding issue of acquisition of land in Chhappar the disbursement is pending whereas in case of village Sisona hearing has been completed, money has been deposited and award is pending. SE, PWD Muzaffarnagar was asked to coordinate/contact with District Magistrate Muzaffarnagar for expediting the pending works and in case of Chhappar full disbursement be completed within three months (up to 29 February, 2016) and demolitions to be completed in a time-bound manner thereafter.

Regarding all other issues including transfer of irrigation land to NHAI a letter from Chief Secretary, Government of Uttarakhand to Chief Secretary Uttar Pradesh be sent. Joint Secretary, Cabinet Secretariat will also take up various issues of the project with Uttar Pradesh to expedite this project which is already delayed. The issue of work delay due to construction of regulator by UP at Mayapur escape (Dam Kothi) was also raised, for which meeting with NHAI, Uttar Pradesh Irrigation and other concerned authorities be convened. **(Action Irrigation Department)**

#### **6- Construction of Vidhan Bhawan and Secretariat Complex at Raipur, Dehradun**

65.976 ha of forest land is to be diverted in the favour of Estate Department. In the joint inspection conducted by the Finance Department and Revenue Department following sites were identified.

- 1) Area around Dehradun-Haridwar Highway
- 2) Area around Chakrata-Paonta Sahib Road.
- 3) Area around Rajpur- Mussoorie Road
- 4) Area around Dehradun-Saharanpur Road
- 5) Area around Raipur.

Among these five sites State Government has recommended the site around Raipur. The team from Regional Office of MoEF &CC (Dehradun) has visited 4 sites. The visit of 5<sup>th</sup> site (area around Dehradun - Saharanpur road) is proposed on 9<sup>th</sup> December, 2015. The Report will be finalized after the visit.

No representative from MoEF & CC, Government of India was present in the meeting. It was decided that the concerned officer from MoEF and CC should necessarily participate in future meetings of CCI-PMG.

#### **7- Vesting of Forest Rights**

Regarding Vesting of Forest Rights under the Forest Right Act (FRA) 2006, it was informed by Secretary, Social Welfare that around 4000 claims have been submitted. Most of the claims are related to District Udham Singh Nagar.

The Progress will be reviewed at the level of Chief Secretary. The Department of Social Welfare will organise a meeting in this regard. A letter from Chief Secretary should be sent to concerned DMs in this regard.

#### **8- Digitization**

The progress will be reviewed separately at the level of Chief Secretary.

The Meeting ended with vote of thanks to the chair.



(Dr. M.C. Joshi)  
Secretary

**State Planning Commission  
Planning Department  
Government of Uttarakhand  
No. 1461 /402/CCI-PMG/2013  
Dated 15 December, 2015**

#### **Copy to:**

1. PS to Chief Secretary/ Additional Chief Secretary, GoU
2. Dr. V.P. Joy, Joint Secretary, Cabinet Secretariat, GoI.
3. Sri D.C. Bijalwan, Under Secretary, Government of India.

4. Principal Secretary, Women Empowerment and Child Development, GoU.
5. Principal Secretary, Forest & Environment GoU.
6. Principal Secretary, Energy, Government of Uttarakhand.
7. Secretary, Revenue, Government of Uttarakhand.
8. Secretary, Labour & Employment , GoU.
9. Secretary Estate, Government of Uttarakhand.
10. Secretary, Social Welfare, Government of Uttarakhand.
11. Secretary, IT, Government of Uttarakhand.
12. Secretary, Food & Civil Supply, GoU.
13. Secretary, Education, Government of Uttarakhand.
14. Dr. Ranjit Kumar Sinha, Nodal Officer CCI-PMG.
15. Additional Secretary, Industry, GoU.
16. DG (School Education), Uttarakhand.
17. District Magistrate, Chamoli, Uttarakhand.
18. District Magistrate, Tehri Garhwal, Uttarakhand.
19. G.M., THDC India Ltd.
20. Director, Culture, Uttarakhand.
21. MD, SIIDCUL, Uttarakhand.
22. CE, NH, Dehradun.
23. Project Director, NHAI, Dehradun.
24. Sri Anil Kumar Chawla, DGM THDC India Ltd., Tehri.



**(Dr. M.C. Joshi)**  
Secretary

**Attendance of the 8<sup>th</sup> CCI-PMG Meeting Chaired by  
Chief Secretary, Government of Uttarakhand**

**(Dehradun, 01-12-2015)**

1. Dr. V.P. Joy, Joint Secretary, Cabinet Secretariat, GoI.
2. Dr. Umakant Panwar, Principal Secretary, Energy, GoU.
3. Sri D.S. Garbyal, Secretary, Revenue, Government of Uttarakhand.
4. Sri R.K. Sudhanshu, Secretary, Labour & Employment, Government of Uttarakhand.
5. Sri C.S. Napalchayal, Secretary Estate, Government of Uttarakhand.
6. Dr. Bhupindra Aulakh, Secretary, Social Welfare, GoU.
7. Ms Bimmi Sachdev Raman, Additional Secretary, Women Empowerment and Child Development, GoU.
8. Dr. P.K. Pandey, Additional Secretary, Labour & Employment, GoU.
9. Sri Chandresh Kumar, Additional Secretary, Food & Civil Supply, Government of Uttarakhand.
10. Sri Manoj Chandran, Additional Secretary, Forest & Environment, Government of Uttarakhand.
11. Sri A.S. Chauhan, Additional Secretary, IT, Government of Uttarakhand.
12. Sri Vinod Kumar Suman, District Magistrate, Chamoli, Uttarakhand.
13. Mrs Jyoti, District Magistrate, Tehri Garhwal, Uttarakhand.
14. Sri. D. Senthil Pandiyan, DG (School Education), Uttarakhand.
15. Sri V.K. Badoni, G.M., THDC India Ltd.
16. Sri D.C. Bijalwan, Under Secretary, Government of India.
17. Sri D.S. Datal, Joint Secretary, Industry, GoU.
18. Ms Beena Bhatt, Director Culture, Uttarakhand.
19. Sri Sandeep Singhal, Director Project, UJVN Ltd.
20. Sri J.P. Berry, Under Secretary, Industry, GoU.
21. Sri Ramji Sharan Sharma, SDM, Chamoli, Uttarakhand.

22. Sri S.L. Semwal, GM, SIIDCUL, Uttarakhand.
23. Sri. D.V. Singh, Director (TECH), THDC India Ltd. Uttarakhand.
24. Sri Narendra Kumar, Project Director, NHAI, Dehradun.
25. Sri Anil Kumar Chawla, DGM THDC India Ltd., Tehri.
26. Sri. A.P. Singh, EE, NH, PWD, Ghaziabad.
27. Sri Y.S. Pundir, Architecture-Planner, SIIDCUL, Uttarakhand.
28. Ms. Reeta Kandpal, S.O. Land Transfer, Uttarakhand.